

# WRF Construction Update for January 2020

All of the concrete for Sequential Batch Reactor #1 and #2 is completed. Now we're stripping the forms and preparing for the leakage test.



Leak test completed on Influent Pump Station, damp-proofing completed, and backfilling started.



IPS partially backfilled, beginning installation of underground wastewater piping and manholes.



Starting work on the Aerobic Digester Tanks. Setting forms and tying rebar for the floor slab.

