

WRF Construction Progress June/July 2020

Assembly of the precast concrete wall panels for the building began on Monday, 6/22/2020.



By the end of the week approximately 40% of the walls were in place and braced. Roof truss installation is underway.



The last precast panel was put in place on Tuesday, 7/7/2020.



Roof truss and decking installation is ongoing, the temporary braces for the wall panels can't be removed until the truss and deck installation is completed.





Preparation for placement of finish floor slabs is ongoing.



North side of WRF Building

